

Public Building Commission - CHS Concession Stand Subcommittee Meeting
March 22, 2017 Meeting Minutes
Cheshire High School, 525 South Main Street – Facilities Department Offices

Members Present: Richard Clavet, Chairperson
Vincent Robitaille

Others Present: Vin Masciana, Cheshire Public Schools
Dan Marseglia, Cheshire Public Schools
George Noewatne, Director of Public Works and Engineering
Mark Nash, PBC Chairperson
Vinnie Sita, Cheshire Public Schools
Jim Pino, Olympus Construction
Ken Grant, Olympus Construction
Ryan Haley, Silver Petrucelli + Associates

The meeting began at 7:45 AM. A quorum was determined to be present.

The project was discussed including:

- The location of the Donor Walk, which will be determined after the completion of the Concession Stand.
- The kitchen equipment package.
- Flooring options.
- Electric unit heaters; a Change Order for \$8,252.43 will be forwarded to the Public Building Commission for their approval.

New Business:

- Due to the lead time for kitchen equipment arrival, the bathrooms may be able to be opened to the public before the rest of the facility is ready for occupancy.

A motion to adjourn was made by Mr. Clavet at 8:10 AM and seconded by Mr. Robitaille. The motion passed unanimously.

Next meeting will be Wednesday, April 5, 2017, at 7:45 AM
Respectfully submitted,

George Noewatne, Director of Public Works and Engineering