

Public Building Commission - CHS Concession Stand Subcommittee Meeting  
July 12, 2017 Meeting Minutes  
Cheshire High School, 525 South Main Street – Facilities Department Offices

Members Present: Richard Clavet, Subcommittee Chairperson  
Members Absent: Vincent Robitaille  
Others Present: George Noewatne, Director of Public Works and Engineering  
Vin Masciana, Cheshire Public Schools  
Mark Nash, PBC Chairperson  
Vinnie Sita, Cheshire Public Schools  
Jim Pino, Olympus Construction

The meeting began at 7:45 AM. A quorum was NOT present.

The members discussed the project status:

- Installation of the Electric Unit Heaters is in progress and will be complete by next week.
- Madeleine will schedule an orientation meeting on the equipment for early August.
- The work involving additional wall panels below the kitchen hood has been completed and inspected. The hood is in the process of being reconnected. Final inspection is planned for Friday.
- The planned bollards will conflict with existing utilities. Per the Fire Marshal, the existing Jersey barrier will suffice. Olympus Construction will issue a credit less the cost of having the gas line location marked.
- The ice machine is on-site to be connected.

The group toured the building.

The next meeting is scheduled for July 26, 2017 at 7:45 AM. This is intended to be the final close-out meeting.

The meeting ended at 8:32 AM.

Respectfully submitted,

---

George Noewatne, Director of Public Works and Engineering