

DOOLITTLE CAFETERIA RENOVATION SUBCOMMITTEE –Meeting Minutes
Tuesday, July 3, 2018 – 8:00 AM
Doolittle Elementary School, 735 Cornwall Ave, Cheshire

Members Present: Phil Bowman

Members Absent: Steve Durkee, Chairman

Additional Present: George Noewatne, Director of Public Works and Engineering
Vincent Masciana, Chief Operating Officer, Cheshire Public Schools
Madeleine Diker, Cheshire Public Schools
Victor Sandoval, Cheshire Public Schools
Mark Nash, PBC Chairperson
Joe Nosal, Nosal Builders
Alfred Wilcox, Nosal Builders
Jan Wojas, Wojas.Arch LLC
Mike Bouton, Cheshire Public Schools

The meeting was called to order at 8:05 AM. No quorum.

Nosal Builders:

- Nosal Builders will submit a payment application today.

Two Week Outlook:

- MEP modifications
- Walk-in cooler preparation

RFI's:

- Up to date

Shop Drawings:

- All drawings have been submitted and approved with the exception of paint
- The wall dividing the kitchen and the cafeteria will be modified to account for the existing conditions.
- The opening to the walk-in will be modified to account for the field conditions
- Cost to replace the ceiling is \$9,600 (owner requested pricing). Nosal to price substitute materials

Change Orders:

- Width of ceiling door change estimated \$600 - \$800
- Possibly insulate heating pipe in cafeteria
- Window replacement August 9 (by CPS)

General:

- First food delivery August 22
- Workers need to wear PPE

The meeting was adjourned at 8:40 AM

Respectfully submitted,

George Noewatne, Director of Public Works and Engineering