

DOOLITTLE CAFETERIA RENOVATION SUBCOMMITTEE – Meeting Minutes

Thursday, August 2, 2018 – 8:00 AM

Doolittle Elementary School, 735 Cornwall Ave, Cheshire

Members Present: Steven Durkee, Subcommittee Chair

Additional Present: Mark Nash, PBC Chair
George Noewatne, Director of Public Works and Engineering
Richard Clavet, Cheshire Public Schools
Alfred Wilcox, Nosal Builders
Jan Wojas, Wojas.ARCHitects
Mike Bouton, CPS

The meeting was called to order at 8:00 AM. Roll was called and a quorum was not determined to be present.

The Committee Reviewed the Project Status.

Anticipated Change Orders:

1. Upgrade ceiling \$4860.04 – Nosal directed to proceed.
2. Remove existing cabinet unit heater - \$743 (Approved by George Noewatne)
3. Outlet in hallway – Cost to be determined
4. Improve fire rating in walls – Nosal to proceed on time and materials

Shop Drawings:

- Colors have been selected by Madeline Diker

Nosal Gave Look Ahead Schedule Update:

- Roughin complete
- Fire shutter installation
- Ceiling completion
- Lights
- Kitchen equipment
- Nosal is targeting completion by August 16, 2018 with the exception of some kitchen equipment which may arrive in mid-August.

New Issues:

- Jan will check with Madeline Diker for need for existing outlet near the sink

The next meeting will be held at 10:00 AM on August 9, 2018

The meeting was adjourned at 8:40 AM

Respectfully submitted,

George Noewatne, Director of Public Works and Engineering

