

NORTON LAVATORY RENOVATION SUBCOMMITTEE – Meeting Minutes
Friday, August 10, 2018
Norton Elementary School, 414 North Brooksvale Road

Members Present: Mr. Jim McKenney, Subcommittee Chair

Additional Present: Mark Nash, PBC Chairman
Richard Clavet, CPS
Vin Maciana, CPS
George Noewatne, Director of Public Works
Mike Boutin, CPS
Josh Valenti, CPS
Ryan Haley, Silver-Petrucelli
Ron Stacy, Millennium Builders
Adam Giverson, Millennium Builders

The meeting was called to order at 8:00 AM. A quorum was not present.

Change Orders:


- There are no further change orders pending

Schedule:

- See the attached
- TCO is planned for August 17
- Next Meeting is August 17, 2018 @ 8:00 AM

The Meeting was adjourned at 8:13 AM.

Attest,



George Noewatne
Director of Public Works & Engineering

NORTON ELEMENTARY SCHOOL
REVISED SCHEDULE 8 /9/18

- Toilet accessories installed at 226/227
- Toilet fixtures installed 154/155
- Painting 154/155
- Above ceiling inspection all

Friday 8/17/18

- Close up all ceilings 183/183A/184/226/227
- Final clean 183/183A/184/226/227
- Install flush valves 154/155

Saturday 8/18/18

- Install toilet partitions
- 154/155 Install toilet accessories

Monday 8/20/18

- Install ceiling tile 154/155
- Final clean 154/155

OURSTANDING ISSUES

Window shipment 8/24/18

Install windows

Field measure window sills after windows installed

Fabricate and install window sills

Complete ceramic tile at windows after window sills are installed

Install two cabinet heaters

Two replacement water closets at 154/154 scheduled for delivery 8/15/18

HC Flush valves scheduled for delivery 8/15/18

OWNER FURNISHED ITEMS

15 SOAP DISPENSERS

6 ELECTRIC HAND DRYERS (reuse existing)

1 PAPER TOWEL DISPENSER

16 TOILET TISSUE DISPENSERS

15 COAT HOOKS

3 SANITARY NAPKIN DISPENSERS

NORTON ELEMENTARY SCHOOL
REVISED SCHEDULE 8 /9/18

Thursday 8/9/18

- Tile and grout complete 183/184
- Ceiling grid complete 183/183A and 184 complete
- Lighting at 184/183A complete
- Wall tiling complete in 154/155

Friday 8/10/18

- Tile complete 183A/226/227
- Grout complete 226/227 except floor and wet walls
- Grid and lighting done at 226

Saturday 8/11/18

- Taping complete
- Plumber installing toilets
- Grouting of 226/227 ongoing

Monday 8/13/18

- Grouting of 226/227 complete
- Grid and lighting complete 226
- Remaining toilets and sinks installed at 183/183A/184
- Painting 183/183A/184/226/227

Tuesday 8/14/18

- Floor tile at 154/155 complete
- Toilet partitions being installed 183/184
- Diffusers being installed
- Flush valves at 183/183A/184 installed
- Toilet fixtures at 226/226 installed

Wednesday 8/15/18

- Flush valves at 226/227 installed
- Toilet partitions 226/227
- Grouting 154/155 complete
- Doors/Hardware at 183/183A/184/226/227 installed
- Toilet accessories installed 183/183A/184
- Sprinkler heads relocated

Thursday 8/16/18