

Public Building Commission
July 10, 2013 – 8:00am
District Sidewalk, Chimney, Masonry Repair Committee Meeting
Cheshire High School

Members Present: Mr. Jim McKenney, Committee Chairman
Mr. Ed Hill, PBC Member

Others Present: Mr. Dan Marseglia, Cheshire Public Schools
Mr. Frank Biancur, Cheshire Public Schools
Mr. Bob Boisvert, Cheshire High School
Mr. Bob Garbukas, Cheshire High School
Mr. Jeff Solan Cheshire High School
Mr. George Noewatne, Director of Public Works & Engineering
Mr. Bill Jacques, Consultant
Mr. Joe Capasso, GL Capasso
Mr. Tom Savvo, GL Capasso

The meeting was called to order at 8:00am.

Chimney Work

GL Capasso started work today. The scaffolding was erected during the week of July 1.

GL Capasso showed up at 8:20am for the construction meeting, and they appear to be a week and a half behind their original schedule. GL Capasso must provide a plan to get back on schedule.

The chimneys are in poor condition – may take 8' off the top if the Fire Marshal and Building Official approve. Bill Jacques will view the chimneys on Thursday morning and develop options.

Sidewalk Work

Detour Construction is on site and is repairing the first section at the entrance to Cheshire High School. The first pour was ruined by rain.

Detour Construction will be done on Wednesday, then will move to Doolittle School, and then back to the auditorium area. It appears this work can be completed within the budget if the chimneys remain within budget.

Motion by Mr. Hill to adjourn, motion seconded by Mr. McKenney and carried unanimously. Meeting adjourned at 8:20am

The next meeting will take place on July 18, 2013 at 8:00am at Cheshire High School.

Submitted by:

George Noewatne