

Public Building Commission
July 1, 2014
Sidewalk and Chimney Repair Committee Meeting

Members Present: Mr. Jim McKenney, Committee Chairman
Mr. Ed Hill, PBC Member

Others Present: Mr. Dan Marseglia, Cheshire Public Schools
Mr. George Noewatne, Director of Public Works & Engineering
David Dias, Detour Construction
Phil Lodovico, Martin Laviero Contractors
Jerry Dionne, Martin Laviero Contractors
William Jacques, Jacques Consulting

Meeting called to order at 8:02 am. Roll was called and it was determined a quorum was present.

I. Sidewalks:

Work will begin at Doolittle School on Tuesday, July 8. (Detour Construction delayed the planned start date to finish another project.)

Per Dan Marseglia, ADA-compliant handicap tiles are not required at the intersection with Cornwall Ave.

II. Chimneys:

Work will begin at Darcey School on Thursday, July 3. (Martin Laviero Contractors delayed the planned start date to finish another project.)

Dan Marseglia will make the brick selection today.

Fiber optic and Cox cable lines have been removed from the chimney.

Bill Jacques will observe the chimneys once the power washing has been accomplished. He will also investigate mortar types. Submittals should be given to Mr. Jacques.

Motion by Mr. Hill to adjourn. Motion seconded by Mr. McKenney and carried unanimously. Meeting adjourned at 8:28 am.

Next Meeting: Tuesday, July 15, 2014, 8:00 am, at Doolittle School

Submitted by:

George Noewatne