

**CHS LOCKER ROOM SUBCOMMITTEE –Meeting Minutes**  
**Thursday, July 2, 2015 Meeting**  
**7:00 AM – Cheshire High School**

Members Present: Ed Hill (Chairman)  
Richard Clavet

Members Absent: Joseph Barba  
Art Crooker  
Vincent Robitaille

Staff Present: George Noewatne, Director of Public Works and Engineering  
Vin Masciana, Director of Management Services  
Dan Marseglia, Manager of Buildings and Grounds  
Steve Trifone, CHS Athletics Director  
Terry Snell, CPS Maintenance Staff  
Bob Boisvert, CPS Maintenance Staff

Additional Present: Denis Rioux, BL Companies  
James Keane, Diversified Construction

Meeting called to order at 7:00 am. A quorum was not present.

Construction Update

- There have been two bulletins issued by BL Companies to date
- Diversity has submitted an asbestos abatement Change Order request:
  - 4.5' on piping
  - 60 sf on wall
  - ChemScope estimates only 5 sf of extra material. Mr. Marseglia will coordinate details with ChemScope.
- Abatement of glass block will be required for louver installation
- Unknown electrical conduit in floor
  - Bulkhead conduit in floor; BL Companies will forward directive
  - Relocate shower in coaches' office to avoid conflict
  - Mr. Rioux and Mr. Keane to field verify after meeting
- RFI #18: stairs and ramp
  - Discrepancy between structural and architectural drawings for grate
  - Sump to remain
  - Storm drain can be reduced to 1/8" pitch

- RFI #16: black felt on ceiling
  - Remove per BL Companies
- RFI #12: tunnel
  - BL Companies will forward directive
- Steam piping
  - BL Companies will forward directive
- All wires in ceiling will be relocated to new chase

The group toured the Locker Room.

Meeting ended at 8:05 am.

Next meeting: July 9, 2015 @ 7:00 am at CHS Main Office

Respectfully submitted,

---

George Noewatne, Director of Public Works and Engineering