

Public Building Commission  
July 7, 2015  
Sidewalk and Masonry Committee Meeting  
Cheshire High School, 525 South Main Street – Facilities Department Offices

Members Present: Mr. Jim McKenney, Committee Chairman  
Mr. Ed Hill, Public Building Commission

Others Present: Mr. Dan Marseglia, Cheshire Public Schools  
Mr. Vin Masciana, Cheshire Public School  
Mr. George Noewatne, Director of Public Works and Engineering  
Mr. Scott Palmerino, Colonial Masonry Restoration

Mr. McKenney called the meeting to order at 8:00 AM. A quorum was determined to be present.

Discussion around the upcoming projects:

Sidewalks

Detour is starting July 9 at the main entrance (Rt. 10) to CHS.

Work on the main entrance areas of Highland Elementary and Dodd Middle School will follow, in that order.

Masonry

Work at Dodd Middle School is complete. A \$10,000 credit is estimated.

Colonial Masonry Restoration is approved for Change Order 1 at CHS to replace bluestone and install flashing at stairs on south entrance. Two flashing options will be provided for Mr. Marseglia to approve.

Colonial will begin work at CHS during the week of July 20.

Work at Highland is on hold until later in the summer. The committee will make a decision to move forward once all costs are known.

The meeting was adjourned at 8:25 AM.

The committee will meet every Tuesday at 8:00 AM until August 19, 2015.

Submitted by

---

George Noewatne, Director of Public Works and Engineering