

CHS LOCKER ROOM SUBCOMMITTEE –Meeting Minutes
Thursday, August 20, 2015 Meeting
7:00 AM – Cheshire High School

Members Present: Ed Hill (Chairman)
Richard Clavet

Members Absent: Art Crooker

Additional Present: Dan Marseglia, Manager of Buildings and Grounds
Steve Trifone, CHS Athletics Director
Frank Biancur, Maintenance Foreman
James Keaney, Diversity Construction Group
Denis Rioux, BL Companies

The committee was updated on the status of the project.

1. RFI's –
Gas lines in south wall – CHS to remove.
8.20.15 - These lines were removed by CHS. Ceiling penetrations will be acceptable.
2. Change Orders
 - CO #1 issued by Town
 - COR #3-7 approved (no change order issued)
 - COR #8 Steam Piping – Approved and released 7.23.15
 - COR #9 Sanitary Piping
 - COR #10 Ceiling Change – Approved and release 7.23.15
 - COR#11 DCG Sanitary
 - COR #12 Double Asphalt
 - COR #13 Girls Locker room piping – Approved and released 7.23.15
3. Change order Notification
 - Camera Work
 - Clear sanitary obstruction
 - Corridor Door
4. Locker Bases – AE to review locker base locations. 8.20.15 – Locker base locations were acceptable
5. Building Department - DCG to review TCO requirements
8.20.15 – DCG met with Keith Darrin. He will check with the Fire Marshall.
6. BL to review soil conditions report.
7. BL stated that lintels should be installed at exterior doors.
8. Structural stud framing drawings are expected today. BL will review in 24 hours.
9. JA Rosa will begin to repair the stair next week.
10. Camera Work – Obstruction found in the sanitary pipe. Plumber to clear the obstructions (brick) and have the camera work done again.
11. Toilet partitions are in and ready to be installed once flooring is completed.

Next meeting will be Wednesday, August 26 at 4:00 PM.

Motion to adjourn by Mr. Clavet at 7:55 AM; seconded by Mr. Hill. Carried unanimously.

Respectfully submitted,

George Noewatne, Director of Public Works and Engineering