

CHS LOCKER ROOM SUBCOMMITTEE –Meeting Minutes
Thursday, September 17, 2015 Meeting
7:45 AM – Cheshire High School

Members Present: Ed Hill (Chairman)
Members Absent: Richard Clavet
Art Crooker
Additional Present: Dan Marseglia, Manager of Buildings and Grounds
Vin Masciana, Director of Management Services
Steve Trifone, CHS Athletics Director
Victor Sandoval
Mike Daigle, Diversity Construction Group
Nick Semyanko, BL Companies

The meeting was called to order at 7:48 AM. A quorum was not present.

The committee was updated on the status of the project.

1. Change Orders

- CO #1 issued by Town
 - COR #3-7 approved by no change order issued
 - COR #8 Steam Piping – Approved and released 7.23.15
 - COR #9 Sanitary Piping – Denied without explanation. Offered 50% - Under review
 - COR #10 Ceiling Change – Approved and released 7.23.15
 - COR#11 DCG Sanitary - Denied without explanation. Offered 50% - Under review
 - COR #12 Double Asphalt – Denied without explanation. Offered 50% - Under review
 - COR #13 Girls Locker room piping – Approved and released 7.23.15
 - COR #14 – Sewer Line Camera Work/Repair – Pending
 - COR #15 - VOID
 - COR #16 – Non Rated Wood above Ceiling
 - COR #17 – Floor Patching
- CO paperwork to be complete before 10/7/15

1) Lockers: installation to be completed around 9/25/15

DCG advised that they would request for additional labor for locker installation. (BL)

2) Toilet partitions have been installed.

9.17.15 BL Companies will send sketch regarding additional support needed

1. BL Companies issued Bulletin 03 specifying the required support. (BL)

3) Building Department – DCG to review TCO requirements

9.17.15 – Ramp is in, need railing for TCO. Permanent railing is at galvanizer, expected at the end of next week. DCG to confirm this TCO requirement with Building Department and possibly install a temporary rail next week.

- 4) Motorized Screens
9.17.15 – There were 2 motorized screens that were scheduled to be saved, but which cannot be located. DCG will look into it.

- 5) Motion Sensors in Football Locker and Coaches Room
9.17.15 – Coach would like to be able to turn off lighting in these areas with a manual override switch like the one in the janitor's closet. BL Companies to provide more information.
 1. BL Companies issued Bulletin 03 instructing Contractor to install additional switches.
(BL)

- 6) Keying Schedule
9.17.15 – DCG send Keying Legend submittal on 9/10/15 to BL Companies for review. BL Companies sent it to the school for review and response.

- 7) Control Wires – investigate with electrician and Terry
9/17/15 – Terry said they lost 5 graphics during demo. DCG to have electrician and Terry find out which areas were lost and reconnect.

- 8) TCO to be issued September 24, 2015.

- 9) CHS Staff requested a TV connection in the Football Locker Room.

Next meeting will be Thursday, September 24 at 7:45 AM.

Meeting adjourned at 8:45 AM.

Respectfully submitted,

George Noewatne, Director of Public Works and Engineering