

DISTRICTWIDE LAVATORY IMPROVEMENT SUBCOMMITTEE –Meeting Minutes
Tuesday, August 9, 2016 Meeting
5:30 PM – Norton Elementary School, 414 N. Brooksvale Road, Cheshire

Members Present: Art Crooker (Chairman)
 Members Absent: Richard Clavet
 Additional Present: George Noewatne, Director of Public Works and Engineering
 Vin Masciana, Director of Management Services
 Dan Marseglia, Cheshire Public Schools
 Ryan Haley, Silver/Petrucci + Associates
 Rick Guliuzza, John L. Simpson Co. (JLS)

The meeting was called to order at 5:40 PM. A quorum was NOT present.

1. The new estimated project completion date is 8/19/16.
2. Progress – Tiling work is almost complete and should be finished by 8/12/16. Roofing and HVAC through the roof has been completed.
3. JLS does not expect the specified lights to arrive before the estimated completion date. Temporary 2x2 light fixtures will be installed until the correct lights are delivered. JLS will then arrange to install the new lights after the school day ends.
4. A Change Order Log was presented. Change Order work to date has resulted in an additional \$17,627.28 of work.

CO#	Date	Description	Approval	Amount	Status
1	6/9/16	furnish/install ball valves	approved	\$1320.00	completed
2	6/9/16	abatement in #127 block wall	approved	\$746.90	completed
3	7/1/16	exploratory concrete demolition	approved	\$2500.00	completed
4	7/5/16	additional roof vents	approved	\$921.80	completed
5	7/5/16	pipe abatement #127, vestibule floor	approved	\$4994.00	completed
6	7/15/16	plumbing in #127	open	\$4961.00	completed
7	8/9/16	rental fees		\$1468.58	completed
8	8/9/16	additional electrical		\$715.00	completed

The next meeting is planned for Tuesday, August 23, 2016, at 6:00 PM.
 The meeting ended at 6:00 PM.

Respectfully submitted,

George Noewatne, Director of Public Works and Engineering