

Public Building Commission
August 23, 2011 10:00 am
CHS Turf and Track Project Meeting

Present:	Vincent DeAngelis	Milone and MacBroom
	Rob Griffin	RAD Sports
	Dan Marseglia	Cheshire Public Schools
	Vin Masciana	Cheshire Public Schools
	George Noewatne	Cheshire Public Works
	Steve Trifone	Cheshire Public Schools
	Dan Kroeber	Milone and MacBroom

Contractor Update:

- * On schedule
- * Track protection, erosion controls, sawcut track have been completed
- * Site demo/topsoil removal/cuts and fills will be completed by Monday
- * Trench drain installation to start Monday
- * RAD has turf shop drawings, will submit formally to Milone and MacBroom
- * RAD purchasing stone, will likely use base stone all the way to the surface
- * RAD will evaluate work items as weather conditions dictate
- * RAD will invite Sportexe to review the subgrade
- * Review of addendum #1, detail (SK-1) involving trench drains using class C concrete in lieu of compacted fill. This will relocate the trench drain by 2". Milone and MacBroom to verify.

Underground Wiring:

A discussion was held regarding the underground wires that were dug up as part of the topsoil removal. Milone and MacBroom and school personnel traced the wires and will verify the required wiring is installed prior to gravel fill being delivered. Access boxes to remain at the 35-yard line.

Town Updates:

- * CHS is a National Federation of High Schools (NFHS) member and the football field should be striped accordingly.
- * No ball netting sleeves are to be installed currently, but RAD has been asked to submit a quote for that work
- * The Town is accepting the following alternates:

From RAD:

Authorize installation of synthetic turf access frames for football goal posts (Alternate B4)	\$2,500.00
---	------------

From Shaw/Sportexe

1. Install Alternate A1: Inlaid/tufted soccer field line markings	\$8,500.00
2. Install mid-field logo	\$4,000.00
3. Install end lines connected to sidelines for boys' lacrosse, girls' lacrosse and field hockey	\$850.00
	+ RAD O/P
4. Install tick marks for girls' lacrosse	\$0
5. Install coaches box for football	\$0
6. Install alternating green panels for football	\$0
7. Install wider white perimeter lines for football	\$0
8. Upgrade turf product from Powerblade HP to Legion 46 Turf	\$0

- * Security issues, locks, and signs to be reviewed and upgraded as required
- * RAD will begin using Elmwood Drive gate for project access starting August 24th
- * Sportexe will need to provide language for permanent signs to help maintain field cleanliness approved uses, etc. Guidelines are needed for chairs, anchoring tents, etc. so as not to void the warranty.
- * Sportexe will deliver turf on September 19. RAD to confirm.
- * Town will notify RAD on final decision for track work on September 2nd.

Next meeting to be held at 10:00am on September 6, 2011 at the CHS Main Office.

Respectfully submitted,

George Noewatne